DESCRIPTION	ITEM	NOMENCLATURE	QTY	FOR USE WITH (PRIME EQUIPMENT)	REMARKS	UNIT VOL CU.FT	ELECTRONIC SHOP, SHIP QTY	ELECTRONIC SHOP, SHIP TOTAL VOL	RADAR ROOM QTY	RADAR ROOM TOTAL VOL	RADIO TRANSMITTER QTY	RADIO TRANSMITTER TOTAL VOL	SECURE TTY QTY	SECURE TTY TOTAL VOL	RADIO CENTRAL QTY	RADIO CENTRAL TOTAL VOL	ECM ROOM QTY	ECM ROOM TOTAL VOL
ELECTRON TUBE TESTER	39	TV-7/U	3	VACUUM TUBES		0.46	1	0.46	1	0.46							1	0 46
L-C-R BRIDGE	40	ZM-11/U	1	AN/WLR-1		0.26	1	0.26										
ELECTRONIC COUNTER	41	CAQI-522 B	1	AN/UCC-1		2.20	1	2 20										
POWER METER & THERMISTOR MOUNT	42	CAQI-431A WITH 478A, 486A & CBSH-AS-3	1	GENERAL PURPOSE		0.71	1	0.71										
ELECTRONIC COUNTER	43	CAQI-524D, 525A, 525C	2	GENERAL PURPOSE	"SEE NOTE 1"	5.90	1	5.90							1	5.90		
SIGNAL GENERATOR	44	CAQI-620A	1	GENERAL PURPOSE		2.50	1	2.50										
POWER SUPPLY	45	CAQI-721-A	2	AN/WRC-1 R-1051/URR		2.23	1	2.23			1	2.23						
DIFFERENTIAL DC VOLTMETER	46	CCUH-801H/6	1	AN/WLR-1		1.03											1	1.03
SPECTRUM ANALYZER	47	TS-1379/U	1	AN/WRT-2		1.90					1	1.90						
SSB SIGNAL GENERATOR	48	SG-376/U	1	AN/WRT-2		2.00					1	2.00						
SYNCHRO TESTER	49	MK2, MOD 1,2,3,4	1	SYNCHRO'S		0.01			1	0.01								
TEST SET, INSULATION	50	AN/PSM-2	1	GENERAL PURPOSE		0.13	1	0.13										
RF MILLIVOLTMETER	51	CCVO-91-CA	1	R-1051/URR AN/WRC-1		0.65	1	0.65										
SSB CONVERTER	52	CPN-REC-1	1	R-1051/URR AN/WRC-1		0.75	1	0.75										
TOTAL VOL PER COMPARTMENT								3255		12.41		5.62		6.47		7.53		15.37